## **RESI CAMPUS** Construction Project Schedule (Phase 1 & 2)

Item	Phase	Period	Days	Status	Jan-Dec 2019	Jan-Dec 2020	Mar.	Jul- Sept. 21	Jan-Dec. 22	Jan-Dec. 23	Jan-Dec. 24
1	Viability & Planning Phase/ Design Phase (Allied Design Group)/ Cost Estimates/ Environmental Assessment/ Specs & Dwgs. revision		Nov.2019 - Aug.2021	Done							
2	Structural Evaluation (Miyamoto)/ Eng. Iván Hernández)		Dec.2020-Jan.2021	Done							
3	Phase 1 & 2 - Endorsement & Permits		Jan - Sept.2021	Done							
4	Phase 1 - Asbestos Mitigation & Roof Build UP Design and Environmental Inventory		Oct.2020-Mar.2021	Done							
5	Phase 1 - Procurement Bid Announcement, Pre-Bid, Bid Opening and Recommendation		Apr -Nov. 2021	Done							
7	Phase 1 - Environmental and Roofing Contractor Contracting Process		Dec.2021-Feb. 2022	In Process							
8	Phase 1 - Roofing Construction Works	180 days	Feb-Jul 2022								
9	Phase 2 - Procurement Bid Announcement, Pre-Bid, Bid Opening and Recommendation	90 days	Jan-Mar. 2022								
10	Phase 2 - Bid Award & Contracting	60 days	Apr-May 2022								
11	Phase 2 - General Construction Works (w/Substantial Completion & Acceptance Period)	730 days	June 22-May 24								
12	Furniture & Occupation	30 days	Jun-24								